ANALYSIS INFORMATION

on implementation of measures envisaged by the State Program for the implementation of the "Uzbekistan-2030" strategy in the Year of Support for Youth and Business

No ·	Priority orientations, goals and tasks	Enforcement mechanisms	Term	Implementatio n costs (sources of funding)	Responsible officers	Work performed, documentation drafts (sent to, sent on, letter number and date)	
	II. ENSURING ACCELERATED DEVELOPMENT AND HIGH GROWTH RATES OF THE NATIONAL ECONOMY						
	Goal No. 47: Efficient utilization of the local resource base and development of industry based on advanced technologies.						
	The main executing agency - the Ministry of Economy and Finance (B. Khodjaev).						
1	12. Commissioning of	1. Completion of works on	-		"Almalyk MMC"	<u>In progress.</u>	
	Copper Concentrator-	delivery of main process	ber,	design and	JSC	Construction and installation works of the new	
	3 with a processing	equipment for Copper	2024	estimate	A.Khursanov	Concentrator-3 (CC-3) are implemented by Enter	
	capacity of 60 million	Concentrator-3 to the		documents		Engineering Pte. Ltd. and Uralmashzavod OJSC	
	tons of ore as part of the	construction site, installation		(Loans from	Ministry of	under the YeRS contract signed on September 21,	
	development of the	and mounting.		foreign banks	Mining Industry	2021.	
	Yoshlik deposit.			and own funds)	and Geology	Mining operations are ongoing at the site. To	
				ana o wii ranas)	B.Islamov	date, more than 183.0 million mining works have	
						been completed.	
						Work is underway to develop design	
						documentation for the construction of the new	
						copper concentrator-3 and infrastructure facilities.	
						Wood company was involved in the design work	
						and Worley Parsons company was involved in the	
						technical supervision of the construction. 18.4 million cubic meters (90%) of earthworks,	
						643.0 thousand cubic meters (85%) of concrete	
						works, 92.2 thousand tons (90%) of reinforcement	
						works have been performed at the construction site.	
						Installation of 11.6 thousand tons (37%) of main	
						process equipment and 19.3 thousand tons (33%)	
						of steel structures was carried out.	
		2. Commissioning of	October			In progress:	
		Copper Concentrator-3 with	, 2024			Construction of the new copper concentrator-3	
		an annual processing capacity	, 2027			will be completed on schedule.	
		of 60 million tons of ore.				will be completed on senedule.	