

**2024 yilda "Olmaliq KMK" AJ tomonidan amalga oshirilayotgan investitsiya loyihalari bo'yicha
M A ' L U M O T**

(2024 yil yanvar-sentyabr oyi holatiga)

mln. dollar

№	Loyiha nomi va moliyalashtirish manbalari	Loyihaning umumiy qiymati	Loyihani amalga oshirish uchun asos	Loyiha quvvati	Amalga oshirish muddati	2024 yil uchun o'zlashtirish rejasi	O'zlashtirish rejasi	O'zlashtirilgan qiymat (amalda)	Hisobot davrida % ko'rinishida bajarilishi
	JAMI	13750,6				2236,4	1376,3	1419,6	103,1
1	“Yoshlik-I” konini o’zlashtirish (I bosqich)	4620,4	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	60 mln tonna mis-molibden rudasi	2017-2024 yy.	1179,0	938,8	931,7	99,2
2	“Yoshlik-I” konini o’zlashtirish (I bosqich, ikkinchi navbat) doirasidagi yangi metallurgiya zavodini qurish	2550,0	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	300 ming tonna mis katodi	2021-2027 yy.	392,0	137,7	142,0	103,1
3	“Yoshlik-I” konini o’zlashtirish (II bosqich, birinchi navbat) Mis boyitish fabrikasi (MBF-4) va infratuzilma obyektlarini qurish	5300,0	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	60 mln tonna mis-molibden rudasi	2024-2028 yy.	190,0	6,1	122,4	2006,4
4	"Olmaliq KMK" AJ ning asosiy ishlab chiqarish quvvatlarini qayta qurish va barqarorlashtirish dasturi	458,6	30.09.2018y. PQ-3954	faoliyatni barqarorlashtirish	2018-2025 yy.	40,0	52,0	57,4	110,5
5	Xandiza konining +1280 +880m gorizontlar oralig'ida zahiralarni ochish va tayyorlash	102,9	28.07.2023y. VMQ-317/11	650 ming tonna ruda	2023-2028 yy.	15,0	10,2	10,1	99,2
6	Pop tumanida quvvati 500 MBT bo'lgan quyosh fotoelektr stansiyasini qurish	450,0	02.05.2023y. PQ-144	500 MBT	2024-2025 yy.	211,8	145,8	73,9	50,7
7	“Yoshlik-I” konini o’zlashtirish (I bosqich, ikkinchi navbat) doirasidagi yangi ohak zavodini qurish	99,9	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	737 ming tonna ohak	2023-2025 yy.	51,0	23,3	27,1	116,4

№	Loyiha nomi va moliyalashtirish manbalari	Loyihaning umumiy qiymati	Loyihani amalga oshirish uchun asos	Loyiha quvvati	Amalga oshirish muddati	2024 yil uchun o'zlashtirish rejasi	O'zlashtirish rejasi	O'zlashtirilgan qiymat (amalda)	Hisobot davrida % ko'rinishida bajarilishi
8	Kombinat ehtiyojlari uchun quyosh foto stansiyasini qurish	75,0	16.02.2023y. PQ-57	60 MBt	2024-2025 yy.	70,0	15,7		
9	“Yunusobod city” hududida nimstansiya va “Yunusobod city” hududida nimstansiyagacha 110 Kв kabel tarmog'I qurilishi”	16,7	11.03.2023y. PQ-91	2x63 MBA	2023-2024 yy.	16,7	16,7	9,9	59,6
10	"Olmaliq KMK" AJ bilan hamkorlikda tashkil etilayotgan qo'shma korxonalar va maxsus tog'-kon texnikalarni xarid qilish	77,1			2023-2024 yy.	70,8	30,0	44,9	149,8