

**2024 yilda "Olmaliq KMK" AJ tomonidan amalga oshirilayotgan investitsiya loyihalari bo'yicha
M A ' L U M O T**

(2024 yil yanvar-dekabr oyi holatiga)

mln. dollar

№	Loyiha nomi va moliyalashtirish manbalari	Loyihaning umumiy qiymati	Loyihani amalga oshirish uchun asos	Loyiha quvvati	Amalga oshirish muddati	2024 yil uchun o'zlashtirish rejasi	o'zlashtirish rejasi	o'zlashtirilgan qiymat (amalda)	Hisobot davrida % ko'rinishida bajarilishi
	JAMI	13520,6				1884,2	1884,2	1944,0	103,2
1	“Yoshlik-I” konini o’zlashtirish (I bosqich)	4620,4	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	60 mln tonna mis-molibden rudasi	2017-2024 yy.	1089,4	1089,4	1324,8	121,6
2	“Yoshlik-I” konini o’zlashtirish (I bosqich, ikkinchi navbat) doirasidagi yangi metallurgiya zavodini qurish	2550,0	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	300 ming tonna mis katodi	2021-2027 yy.	297,9	297,9	171,9	57,7
3	“Yoshlik-I” konini o’zlashtirish (II bosqich, birinchi navbat) Mis boyitish fabrikasi (MBF-4) va infratuzilma obyektlarini qurish	5300,0	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	60 mln tonna mis-molibden rudasi	2024-2028 yy.	117,0	117,0	167,6	143,3
4	"Olmaliq KMK" AJ ning asosiy ishlab chiqarish quvvatlarini qayta qurish va barqarorlashtirish dasturi	458,6	30.09.2018y. PQ-3954	faoliyatni barqarorlashtirish	2018-2025 yy.	52,0	52,0	92,7	178,2
5	Xandiza konining +1280 +880m gorizontlar oralig'ida zahiralarni ochish va tayyorlash	102,9	28.07.2023y. VMQ-317/11	650 ming tonna ruda	2023-2028 yy.	13,0	13,0	10,3	79,2
6	Pop tumanida quvvati 500 MBT bo'lgan quyosh fotoelektr stansiyasini qurish	220,0	02.05.2023y. PQ-144	500 MBT	2024-2025 yy.	187,4	187,4	73,9	39,4
7	“Yoshlik-I” konini o’zlashtirish (I bosqich, ikkinchi navbat) doirasidagi yangi ohak zavodini qurish	99,9	01.03.2017y. PQ-2807, 02.05.2020y. PQ-4731	737 ming tonna ohak	2023-2025 yy.	38,2	38,2	27,2	71,2

№	Loyiha nomi va moliyalashtirish manbalari	Loyihaning umumiy qiymati	Loyihani amalga oshirish uchun asos	Loyiha quvvati	Amalga oshirish muddati	2024 yil uchun o'zlashtirish rejasi	o'zlashtirish rejasi	o'zlashtirilgan qiymat (amalda)	Hisobot davrida % ko'inishida bajarilishi
8	Kombinat ehtiyojlari uchun quyosh foto stansiyasini qurish	75,0	16.02.2023y. PQ-57	60 MBt	2024-2025 yy.	42,6	42,6		
9	“Yunusobod city” hududida nimstansiya va “Yunusobod city” hududida nimstansiyagacha 110 Kв kabel tarmog'I qurilishi”	16,7	11.03.2023y. PQ-91	2x63 MBA	2023-2024 yy.	16,7	16,7	9,9	59,6
10	"Olmaliq KMK" AJ bilan hamkorlikda tashkil etilayotgan qo'shma korxonalar va maxsus tog'-kon texnikalarni xarid qilish	77,1			2023-2024 yy.	30,0	30,0	65,7	219,0